53	Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. Three outlet in a row, above 6Mtr upto 10Mtr from tapping point to out let via switches	Work done upto the Billed Quantity and the Quality is satisfactory
54	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 1 sqmm	Work done upto the Billed Quantity and the Quality is satisfactory
55	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 1.5 sqmm	Work done upto the Billed Quantity and the Quality is satisfactory
56	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 2.5 sqmm	Work done upto the Billed Quantity and the Quality is satisfactory
57	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 4 sqmm	Work done upto the Billed Quantity and the Quality is satisfactory
58	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 6 sqmm	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL PRO Sig..... Date..... BANGALORE

59	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.10 sqmm	Work done upto the Billed Quantity and the Quality is satisfactory
60	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3Way	Work done upto the Billed Quantity and the Quality is satisfactory
61	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 4-5Way	Work done upto the Billed Quantity and the Quality is satisfactory
62	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 6Way	Work done upto the Billed Quantity and the Quality is satisfactory
63	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 8Way	Work done upto the Billed Quantity and the Quality is satisfactory
64	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 10-12WaY	Work done upto the Billed Quantity and the Quality is satisfactory
65	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 16-18Way	Work done upto the Billed Quantity and the Quality is satisfactory
66	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

67	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 4 Module	Work done upto the Billed Quantity and the Quality is satisfactory
68	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 6 Module	Work done upto the Billed Quantity and the Quality is satisfactory
69	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 8 Module	Work done upto the Billed Quantity and the Quality is satisfactory
70	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 12 Module	Work done upto the Billed Quantity and the Quality is satisfactory
71	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 16-18 Module	Work done upto the Billed Quantity and the Quality is satisfactory
72	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps one way	Work done upto the Billed Quantity and the Quality is satisfactory
73	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps two way.	Work done upto the Billed Quantity and the Quality is satisfactory
74	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps 3way socket.	Work done upto the Billed Quantity and the Quality is satisfactory
75	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. Stepped Fan Regulator	Work done upto the Billed Quantity and the Quality is satisfactory
76	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 16Amps one way switch	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL PRO BANGALORE Sig..... Date.....

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore-Nellogiri

77	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 32Amps DP switch	Work done upto the Billed Quantity and the Quality is satisfactory
78	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6/16Amps universal socket.	Work done upto the Billed Quantity and the Quality is satisfactory
79	Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab.	Work done upto the Billed Quantity and the Quality is satisfactory
80	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 6-32 Amps SP.	Work done upto the Billed Quantity and the Quality is satisfactory
81	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32 Amps DP.	Work done upto the Billed Quantity and the Quality is satisfactory
82	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door 6 way TPN	Work done upto the Billed Quantity and the Quality is satisfactory
83	Supplying, fixing and wiring Residual current circuit breaker (RCCB) 240/450V up to 300mA sensitivity on existing wood/panel board 63 Amps 4 pole	Work done upto the Billed Quantity and the Quality is satisfactory
84	Supplying ..... amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 100Amps 4x30x6mm Aluminium Strips	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL PRO Sig..... Date..... BANGALORE

Assistant Executive Engineer
Koramangala Division

85	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 50x50x6mm	Work done upto the Billed Quantity and the Quality is satisfactory
86	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 40*40*6mm	Work done upto the Billed Quantity and the Quality is satisfactory
87	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 50X100X50X6mm C channel	Work done upto the Billed Quantity and the Quality is satisfactory
88	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete.14SWG	Work done upto the Billed Quantity and the Quality is satisfactory
E1	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
E2	Providing Teak wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

E3	Providing and fixing in position fully panelled Teak wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, usage charges complete as per specifications. (excluding cost of fixtures).	Work done upto the Billed Quantity and the Quality is satisfactory
E4	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete.	Work done upto the Billed Quantity and the Quality is satisfactory
E5	Providing and fixing 1st quality ceramic glazed wall tiles conforming to IS: 15622 (thickness to be specified by the manufacturer), of approved make, in all colours, shades except burgundy, bottle green, black of any size as approved by Engineer- in-Charge, in skirting, risers of steps and dados, over 12 mm thick bed of cement mortar 1:3 (1 cement : 3 coarse sand) and jointing with grey cement slurry @ 3.3kg per m2, including pointing in white cement mixed with pigment of matching shade complete.	Work done upto the Billed Quantity and the Quality is satisfactory
E6	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete.	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

E7	Providing and fixing 1st quality ceramic glazed wall tiles conforming to IS: 15622 (thickness to be specified by the manufacturer), of approved make, in all colours, shades except burgundy, bottle green, black of any size as approved by Engineer- in-Charge, in skirting, risers of steps and dados, over 12 mm thick bed of cement mortar 1:3 (1 cement : 3 coarse sand) and jointing with grey cement slurry @ 3.3kg per m2, including pointing in white cement mixed with pigment of matching shade complete.	Work done upto the Billed Quantity and the Quality is satisfactory
E8	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge. Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent.	Work done upto the Billed Quantity and the Quality is satisfactory
E9	Providing and laying Autoclaved Aerated Cement blocks masonry with 100 mm thick AAC blocks as per IS 2185 (Part III) in super structure above plinth level up to floor I level in cement mortar 1:4 (1 cement:4 coarse sand) including cost of all materials, labour, scaffolding and usage charges of machinery & other incidental charges complete as per the direction of engineer incharge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
E10	Providing and laying Autoclaved Aerated Cement blocks masonry with 100 mm thick AAC blocks as per IS 2185 (Part III) in super structure above plinth level up to floor I level in cement mortar 1:4 (1 cement : 4 coarse sand) including cost of all materials, labour, scaffolding and usage charges of machinery & other incidental charges complete as per the direction of engineer incharge of work.	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

E11	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
E12	Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1:5 (1 cement : 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1:3 (1 cement: 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E13	Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the ventilator frame. The frame having overall size of 39mm x 39mm with GI reinforcement of 1mm thickness. Louver clip in Aluminium (powder coated in white) will be used on the frame along with plastic parts for fixing the 4 mm pin head glass. Wall thickness of frame shall be 2mm.Maximum possible size – 1000mm x 1000mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made).	Work done upto the Billed Quantity and the Quality is satisfactory
E14	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc.	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

E15	Painting Steel work with Deluxe Multi Surface Paint to give an even shade. Two coat applied @ 0.90 ltr/10 m² over an under coat of primer applied @ 0.80 ltr/10 m² of approved brand and manufacture including preparing the surface after thorougly cleaning oil, grease, dirt and foreign matter, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E16	Providing 15 mm cement plaster on the rough side of single or half brick wall of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E17	Providing 15 mm cement plaster on the rough side of single or half brick wall of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E18	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E19	Painting with synthetic enamel paint of approved brand and manufacture to give an even shade :Two coats on new work after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

E20	Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC:Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E21	Providing and fixing wash basin with C.I. brackets, 15 mm C.P. brass pillar taps, 32 mm C.P. brass waste of standard pattern, including painting of fittings and brackets, cutting and making good the walls wherever require:White Vitreous China Wash basin size 550x400 mm with a pair of 15 mm C.P. brass pillar taps	Work done upto the Billed Quantity and the Quality is satisfactory
E22	Providing and fixing white vitreous china pedestal for wash basin completely recessed at the back for the reception of pipes and fittings	Work done upto the Billed Quantity and the Quality is satisfactory
E23	Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with specials of standard make and mosquito proof coupling of approved municipal design complete, including painting of fittings and brackets, cutting and making good the walls and floors wherever required : W.C. pan with ISI marked white solid plastic seat and lid	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE

E24	Providing and fixing white vitreous china flat back or wall corner type lipped front urinal basin of 430x260x350 mm and 340x410x265 mm sizes respectively with automatic flushing cistern with standard flush pipe and C.P. brass spreaders with brass unions and G.I clamps complete, including painting of fittings and brackets, cutting and making good the walls and floors wherever required :One urinal basin with 5 litre white P.V.C. automatic flushing cistern	Work done upto the Billed Quantity and the Quality is satisfactory
E25	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (internal work exposed on wall) - 50mm nominal OD pipes.	Work done upto the Billed Quantity and the Quality is satisfactory
E26	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (internal work exposed on wall) - 25mm nominal OD pipes.	Work done upto the Billed Quantity and the Quality is satisfactory
E27	Providing and fixing on wall face unplasticised Rigid PVC rain water pipes conforming to 15:13592 Type A including jointing with seal ring conforming to IS:5382, leaving 10mm gap for thermal expansion, (i) Single socketed pipes 100mm diameter	Work done upto the Billed Quantity and the Quality is satisfactory
E28	Constructing brick masonry chamber of internal dimension 450x450mm and depth of 600mm (inner dimensions) with modular bricks of CD 75 in cement mortar 1:6, bed concrete 150mm thick with 1:3:6, plastering 12 mm thick with cement mortar 1:4, CC 1:2:4 coping 75mm thk for fixing CI cover & frame etc. excluding the cost of CI frame and cover.	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

E29	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates	Work done upto the Billed Quantity and the Quality is satisfactory
E30	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates	Work done upto the Billed Quantity and the Quality is satisfactory
E31	Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL Pro Sig Date BANGALORE

Assistant Executive Engineer
Kodigehalli Sub Div.
BBMP, Bangalore

E32	Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm for stiles and 15x15mm for top & bottom rails, covered with heat moulded PVC C channel of 5mm thick sheet & 30 x 50mm wide to form stiles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the stiles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 mm Aluminium hinges.	Work done upto the Billed Quantity and the Quality is satisfactory
E33	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro
Sig.....
Date.....
BANGALORE